

New Start Inspections Corp. 1234 Company Lane Somewhere, US 12345 Indiana License # HI00600219

Home Inspection Report



123 Somewhere Street Yourtown, US 12345



02/21/18 10:22:28 AM

Table of Contents

Definitions	2
General Information	2
Lots and Grounds	3
Exterior	4
Roof	5
Garage	7
Electrical	8
Attic	9
Structure	11
Basement	12
Air Conditioning	13
Heating System	14
Fireplace/Wood Stove	15
Plumbing	15
Bathroom	16
Bedroom	18
Kitchen	19
Living Space	20
Laundry Room/Area	22
Summary	23



Bob Client 123 Somewhere Street Page 2 of 30

02/21/18 10:22:28 AM

Definitions

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspectionAcceptableFunctional with no obvious signs of defect.Not PresentItem not present or not found.Not InspectedItem was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.MarginalItem is not fully functional and requires repair or servicing.DefectiveItem needs immediate repair or replacement. It is unable to perform its intended function.

General Information

Property Information

Property Address 123 Somewhere Street City Yourtown State US Zip 12345 Contact Name Sam Goodagent Phone 123-555-1234 Email sam@goodagents.com

Client Information

Client Name Bob Client Client Address 1234 Client Drive City Somewhere State OH Zip 12345 Phone 123-555-2345 Email bob@clients.com

Inspection Company

Inspector Name Louis Annee Company Name New Start Inspections Corp. Address 1234 Company Lane City Somewhere State US Zip 12345 Phone 111-222-3333 Email info@yourinspectioncompany.com

Conditions

Others Present Buyer's Agent and Buyer Property Occupied Occupied Estimated Age 30 Entrance Faces East Inspection Date 05/03/2017 Electric On Yes Gas/Oil On Yes Water On Yes Weather Partly cloudy Soil Conditions Dry



Bob Client 123 Somewhere Street Page 3 of 30

02/21/18 10:22:28 AM

General Information (Continued)

Space Below Grade Basement Building Type Single family Garage Attached Water Source City How Verified Multiple Listing Service Sewage Disposal City How Verified Multiple Listing Service

Lots and Grounds

This is the disclaimer section. Each category has a disclaimer section. In this section you can include any relevant text for the category. Common uses for this area include: standards of practice, what the inspector does/does not inspect, general information that the client may find helpful, etc.

There is no limit to the amount of information that is included in the section. It can be a few words or a few pages worth of information. You can also change the color and the font of the text.

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

Acceptable	Functional with no obvious signs of defect.
Not Present	Item not present or not found.
Not Inspected	Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of
	inspection.
Marginal	Item is not fully functional and requires repair or servicing.
Defective	Item needs immediate repair or replacement. It is unable to perform its intended function.

- 1. Acceptable Driveway: Concrete
- 2. Acceptable Walks: Concrete
- 3. Defective Porch: Concrete - Settling away from foundation with surface cracks noted



Vegetation: Trees, Shrubs - Keep plantings trimmed away from foundation and roof areas

- 4. Acceptable Patio: Asphalt pavers
- 5. Acceptable Grading: Moderate slope
- 6. Marginal
- 7. Acceptable
- Window Wells: Drain present 8. Acceptable Retaining Walls: Stone
- 9. Acceptable Fences: Vinyl



Bob Client 123 Somewhere Street Page 4 of 30

02/21/18 10:22:28 AM

Exterior

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

Acceptable Functional with no obvious signs of defect.

Not Present Item not present or not found.

- Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
- Marginal Item is not fully functional and requires repair or servicing.
- Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

1st Floor Exterior Surface -

1. Marginal Type: Brick veneer - Some damaged bricks, Recommend sealing brick with penetration sealer products



2nd Floor Exterior Surface

2. Marginal Type: Vinyl siding - Damaged front shutter, Chalking noted due to age, One panel needs to be repositioned at rear elevation



- 3. Marginal Trim: Aluminum Chalking noted due to age, Loose nails in areas
- 4. Acceptable Fascia: Aluminum
- 5. Marginal Soffits: Vinyl Loose/sagging at front porch
- 6. Acceptable Door Bell: Hard wired
- 7. Acceptable Entry Doors: Wood
- 8. Marginal Patio Door: Vinyl sliding Resecure loose handle hardware, Screen damage noted



Bob Client 123 Somewhere Street Page 5 of 30

02/21/18 10:22:28 AM

Exterior (Continued)

9. Marginal

Windows: Vinyl insulated - Reseal caulking at window perimeters at brick window openings



- 10. Acceptable
- 11. Acceptable Basement Windows: Vinyl casement
- 12. Acceptable Exterior Lighting: Surface mount
- 13. Acceptable Exterior Electric Outlets: 110 VAC GFCI

Window Screens: Metal

- 14. Marginal Hose Bibs: Gate Properly secure fixture(s) to exterior wall with fasteners
- 15. Acceptable Gas Meter: Exterior surface mount at side of home Rust present, Keep bushes and shrubs away from meter



16. Acceptable

Main Gas Valve: Located at gas meter

Roof

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

- Acceptable Functional with no obvious signs of defect.
- Not Present Item not present or not found.
- Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
- Marginal Item is not fully functional and requires repair or servicing.
- Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

Main Roof Surface



Bob Client 123 Somewhere Street Page 6 of 30

02/21/18 10:22:28 AM

Roof (Continued)

1. Method of Inspection: On roof



- 2. Acceptable Unable to Inspect: 0%
- 3. Acceptable Material: Fiberglass shingle
- 4. Type: Gable
- 5. Approximate Age: 5
- 6. Acceptable Flashing: Metal
- 7. Acceptable Plumbing Vents: Copper
- 8. Acceptable Electrical Mast: Underground utilities
- 9. Marginal

rginal Gutters: Aluminum - Loose nails, Sagging gutters at front and rear



10. Acceptable 11. Marginal Downspouts: Aluminum Leader/Extension: Splash blocks - Splash block(s) not properly installed





02/21/18 10:22:28 AM

Roof (Continued)

13. Not Inspected Flue/Flue Cap: Clay tile - Weather cap obstructed view of flue



14. Acceptable

Chimney Flashing: Galvanized

Garage

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection		
Acceptable	Functional with no obvious signs of defect.	
Not Present	Item not present or not found.	
Not Inspected	Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of	
	inspection.	
Marginal	Item is not fully functional and requires repair or servicing.	
Defective	Item needs immediate repair or replacement. It is unable to perform its intended function.	

Attached Garage -

- 1. Type of Structure: Attached Car Spaces: 2
- 2. Acceptable Garage Doors: Insulated aluminum
- 3. Acceptable Door Operation: Mechanized
- 4. Acceptable Door Opener: Overhead Door
- 5. Acceptable Exterior Surface: Brick veneer
- 6. Acceptable Roof: Asphalt shingle
- 7. Acceptable Roof Structure: 2x6 Rafter
- 8. Defective

Service Doors: Wood - Wood rot at bottom of door and frame



9. Acceptable 10. Marginal 11. Marginal 12. Acceptable

Walls: Drywall - Hole(s) noted in walls

al Floor/Foundation: Poured concrete - Minor floor cracks noted-seal cracks

12. Acceptable Hose Bibs: Gate



Bob Client 123 Somewhere Street Page 8 of 30

02/21/18 10:22:28 AM

Garage (Continued)


13. Marginal Electrical: 110 VAC - Fluorescent lighting missing covers and lenses

- 14. Not Present Smoke Detector:
- 15. Acceptable Windows: Vinyl Insulated
- 16. Acceptable Gutters: Aluminum
- 17. Acceptable Downspouts: Aluminum

Electrical

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

- Acceptable Functional with no obvious signs of defect.
- Not Present Item not present or not found.
- Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
- Marginal Item is not fully functional and requires repair or servicing.
- Defective Item needs immediate repair or replacement. It is unable to perform its intended function.
- 1. Service Size Amps: 200 Volts: 120/240 VAC
- 2. Acceptable Service: Aluminum
- 3. Marginal 120 VAC Branch Circuits: Copper and aluminum Evaluation by a licensed electrician is recommended, See aluminum wiring notes below
- 4. Acceptable 240 VAC Branch Circuits: Copper
- 5. Marginal Aluminum Wiring: Present at several circuits Aluminum branch wiring has had a history of problems relating to poor connections due to galvanic corrosion, dissimilar metals, brittle conductors and type of aluminum alloy used during the time period of 1965 through 1972. These problems create unsatisfactory conditions at connections and splice locations and therefore create potential fire hazards. Recommend wiring update for aluminum wiring by a licensed electrician, Circuits are recommended to be upgraded with special compression type connectors at splices and branch circuits to reduce the potential risks of aluminum branch wiring.(Cop-Alum Crimp System)



6. Acceptable

e Conductor Type: Romex, Non-metallic sheathed cable

7. Acceptable Ground: Plumbing and rod in ground

8. Acceptable Smok

Smoke Detectors: Hard wired with battery back up and light



Bob Client 123 Somewhere Street Page 9 of 30

02/21/18 10:22:28 AM

Electrical (Continued)

Basement Electric Panel -

9. Acceptable Manu



- 10. Maximum Capacity: 200 Amps
- 11. Acceptable Main Breaker Size: 200 Amps
- 12. Acceptable Breakers: Copper
- 13. Acceptable AFCI: 110 volt
- 14. Acceptable GFCI: Present
- 15. Is the panel bonded? Yes

Attic

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection
 Acceptable Functional with no obvious signs of defect.
 Not Present Item not present or not found.
 Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
 Marginal Item is not fully functional and requires repair or servicing.
 Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

Attached Garage Attic -

1. Method of Inspection: In the attic

- 2. Acceptable Unable to Inspect: 15% Safety and footing
- 3. Marginal Roof Framing: 2x3/4 Truss Wood blocking components missing at chimney perimeter



02/21/18 10:22:28 AM

Attic (Continued)

Roof Framing: (continued)



4. Marginal

Sheathing: Plywood - Water stains and slight damage present, Areas of sheathing have been repaired



- 5. Acceptable Ventilation: Ridge and soffit vents
- Insulation: Fiberglass loose fill 6. Acceptable
- 7. Acceptable Insulation Depth: 4"
- 8. Acceptable Wiring/Lighting: 110 VAC
- Main Attic -

9. Method of Inspection: In the attic

- Unable to Inspect: 10% Safety and footing 10. Acceptable
- Roof Framing: 2x3/4 Truss 11. Acceptable
- 12. Marginal

Sheathing: Plywood - Poor repair at 2 areas near ridge at rear slope - No H clips installed and repair only spanned one truss - Recommend additional support be installed



13. Acceptable 14. Acceptable Ventilation: Gable vent(s), Ridge vent(s) Insulation: Fiberglass loose fill

Bob Client 123 Somewhere Street Page 10 of 30



Bob Client 123 Somewhere Street Page 11 of 30

02/21/18 10:22:28 AM

Attic (Continued)

15. Acceptable Insulation Depth: 6"

Structure

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection		
	Acceptable	Functional with no obvious signs of defect.
	Not Present	Item not present or not found.
	Not Inspected	Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of
		inspection.
	Marginal	Item is not fully functional and requires repair or servicing.
	Defective	Item needs immediate repair or replacement. It is unable to perform its intended function.
1	Assautskils	

- 1. Acceptable Structure Type: Wood frame
- 2. Acceptable Foundation: Poured concrete
- 3. Acceptable Differential Movement: Slight settlement present Minor settlement at front porch, Cracks will require monitoring
- 4. Acceptable Beams: Steel I-Beam
- 5. Acceptable Bearing Walls: Wood frame
- 6. Marginal Joists/Trusses: 2x10 Areas not visible due to ceiling finishes or other obstructions, Framing joist near fireplace chimney shows evidence of previous termite infestation No repairs required, Seal penetration as required



7. Acceptable

Piers/Posts: Steel posts

- 8. Acceptable Stairs/Handrails: Wood stairs with wood handrails
- 9. Acceptable Subfloor: Plywood



Bob Client 123 Somewhere Street Page 12 of 30

02/21/18 10:22:28 AM

Basement

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

Acceptable Functional with no obvious signs of defect.

Not Present Item not present or not found.

- Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
- Marginal Item is not fully functional and requires repair or servicing.

Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

Main Basement -

1. Acceptable



- 2. Acceptable Ceiling: Suspended Acoustical System Evidence of past water staining
- 3. Acceptable Walls: Drywall
- 4. Marginal Floor: Carpet Carpet stains noted
- 5. Acceptable Floor Drain: Surface drain
- 6. Acceptable Doors: Hollow wood
- 7. Acceptable Windows: Vinyl casement
- 8. Marginal
 - al Electrical: 110 VAC Loose junction boxes, missing and mis-sized covers, extension cord wiring to projector



- 9. Acceptable HVAC Source: Air exchange ventilation
- 10. Acceptable Insulation: Fiberglass insulation at rim joist areas
- 11. Acceptable Ventilation: Windows
- 12. Acceptable Sump Pump: Submerged
- 13. Acceptable Basement Stairs/Railings: Wood stairs with wood handrails



Bob Client 123 Somewhere Street Page 13 of 30

02/21/18 10:22:28 AM

Air Conditioning

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

Acceptable Functional with no obvious signs of defect.

Not Present Item not present or not found.

Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.

Marginal Item is not fully functional and requires repair or servicing.

Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

Main AC System -

- 1. Acceptable A/C System Operation: Appears serviceable
- 2. Acceptable Condensate Removal: Plastic tubing
- 3. Acceptable Exterior Unit: Pad mounted



- 4. Manufacturer: Rheem
- 5. Area Served: Whole house Approximate Age: 7
- 6. Fuel Type: 110 VAC Temperature Differential: 16 degrees
- 7. Type: Central A/C Capacity: 3 Ton
- 8. Acceptable Visible Coil: Copper core with aluminum fins
- 9. Acceptable Refrigerant Lines: Serviceable condition
- 10. Acceptable Electrical Disconnect: Breaker disconnect
- 11. Acceptable Exposed Ductwork: Metal
- 12. Acceptable Blower Fan/Filters: Direct drive with electronic filter
- 13. Acceptable Thermostats: Single Zone



Bob Client 123 Somewhere Street Page 14 of 30

02/21/18 10:22:28 AM

Heating System

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

Acceptable Functional with no obvious signs of defect.

Not Present Item not present or not found.

- Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
- Marginal Item is not fully functional and requires repair or servicing.

Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

Basement Heating System -

1. Acceptable Heating System Operation: Appears functional



- 2. Manufacturer: Ducane
- 3. Type: Forced air Capacity: 100,000 BTUHR
- 4. Area Served: Whole house Approximate Age: 6
- 5. Fuel Type: Natural gas
- 6. Acceptable Heat Exchanger: 5 Burner
- 7. Unable to Inspect: 20%
- 8. Acceptable Blower Fan/Filter: Direct drive with electronic filter
- 9. Acceptable Distribution: Metal duct
- 10. Acceptable Draft Control: Automatic
- 11. Acceptable Flue Pipe: Double wall
- 12. Acceptable Controls: Limit switch
- 13. Defective Humidifier: General Inoperative Requires service/replacement
- 14. Acceptable Thermostats: Single Zone
- 15. Suspected Asbestos: No



Bob Client 123 Somewhere Street Page 15 of 30

02/21/18 10:22:28 AM

Fireplace/Wood Stove

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

Acceptable Functional with no obvious signs of defect.

Not Present Item not present or not found.

Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.

Marginal Item is not fully functional and requires repair or servicing.

Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

Family Room Fireplace -

- 1. Acceptable Fireplace Construction: Masonry
- 2. Type: Wood burning
- 3. Acceptable Fireplace Insert: Standard
- 4. Acceptable Smoke Chamber: Brick
- 5. Acceptable Flue: Clay tile
- 6. Acceptable Damper: Metal
- 7. Acceptable Hearth: Raised

Plumbing

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

- Acceptable Functional with no obvious signs of defect.
- Not Present Item not present or not found.
- Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
- Marginal Item is not fully functional and requires repair or servicing.
- Defective Item needs immediate repair or replacement. It is unable to perform its intended function.
- 1. Acceptable Service Line: Copper
- 2. Acceptable Main Water Shutoff: Basement
- 3. Acceptable Water Lines: Copper
- 4. Defective Drain Pipes: Cast iron, Copper Pitting cast iron drain piping stack replace affected sections where required





Bob Client 123 Somewhere Street Page 16 of 30

02/21/18 10:22:28 AM

Plumbing (Continued)

- 5. Acceptable Service Caps: Accessible
- 6. Acceptable Vent Pipes: Copper
- 7. Acceptable Gas Service Lines: Black Iron
- Utility Room Water Heater -
- 8. Acceptable Water Heater Operation: Functional at time of inspection
- 9. Manufacturer: Ruud
- 10. Type: Natural gas Capacity: 40 Gal.
- 11. Approximate Age: 9 Area Served: Whole house
- 12. Acceptable Flue Pipe: Single wall metal
- 13. Acceptable TPRV and Drain Tube: Brass/Copper

Bathroom

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

- Acceptable Functional with no obvious signs of defect.
- Not Present Item not present or not found.
- Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
- Marginal Item is not fully functional and requires repair or servicing.
- Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

Master Bathroom -

- 1. Acceptable Ceiling: Drywall
- 2. Acceptable Walls: Drywall
- 3. Marginal Floor: Laminated flooring Gapping noted in planks
- 4. Acceptable Doors: Hollow wood
- 5. Acceptable Windows: Vinyl Insulated
- 6. Acceptable Electrical: GFCI
- 7. Acceptable Counter/Cabinet: Wood
- 8. Acceptable Sink/Basin: One piece sink/counter top
- 9. Acceptable Faucets/Traps: Delta
- 10. Marginal Shower/Surround: Ceramic tile Leaking at corner of door frame





Bob Client 123 Somewhere Street Page 17 of 30

02/21/18 10:22:28 AM

Bathroom (Continued)

12. Acceptable	HVAC Source: Air exchange ventilation
13. Acceptable	Ventilation: Window
2nd Floor Hall Ba	athroom ———————————————————————————————————
14. Marginal	Closet: Large - Alignment needed at closet doors
15. Acceptable	Ceiling: Drywall
16. Acceptable	Walls: Drywall
17. Marginal	Floor: Laminated flooring - Gapping noted in planks
18. Acceptable	Doors: Hollow wood
19. Acceptable	Windows: Vinyl Insulated
20. Acceptable	Electrical: GFCI
21. Acceptable	Counter/Cabinet: Wood
22. Acceptable	Sink/Basin: One piece sink/counter top
23. Defective	Faucets/Traps: Delta fixtures with a metal trap - Leaking shower head, Loose trim rings



- 24. Acceptable Tub/Surround: Porcelain tub and ceramic tile surround
- 25. Acceptable Toilets: Porcelain
- 26. Acceptable HVAC Source: Air exchange ventilation
- 27. Acceptable Ventilation: Window
- 1st Floor Hall Half Bathroom -
- 28. Acceptable Ceiling: Drywall
- 29. Acceptable Walls: Drywall
- 30. Marginal FI

Floor: Ceramic tile - Cracked tile noted



31. Acceptable32. Acceptable33. Acceptable

Doors: Solid wood Windows: Vinyl Insulated Electrical: GFCI



Bob Client 123 Somewhere Street Page 18 of 30

02/21/18 10:22:28 AM

Bathroom (Continued)

- Counter/Cabinet: Laminate and wood 34. Acceptable
- 35. Acceptable Sink/Basin: One piece sink/counter top
- 36. Acceptable Faucets/Traps: Delta fixtures with a metal trap
- 37. Acceptable **Toilets: Porcelain**
- 38. Acceptable HVAC Source: Air exchange ventilation
- 39. Acceptable Ventilation: Window

Bedroom

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

- Acceptable Functional with no obvious signs of defect.
- Not Present Item not present or not found. Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection. Marginal Item is not fully functional and requires repair or servicing. Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

2nd Floor Master Bedroom -

1. Acceptable	Closet: Walk In and Large	
2. Acceptable	Ceiling: Drywall	
 Acceptable 	Walls: Drywall	
4. Acceptable	Floor: Carpet	
5. Acceptable	Doors: Solid wood	
6. Acceptable	Windows: Vinyl Insulated	
7. Acceptable	Electrical: 110 VAC	
8. Acceptable	HVAC Source: Air exchange ventilation	
9. Acceptable	Smoke Detector: Hard wired with battery back up and light	
Middle Bedroom		
10. Acceptable	Closet: Large	
11. Acceptable	Ceiling: Drywall	
12. Acceptable	Walls: Drywall	
13. Acceptable	Floor: Carpet	
14. Acceptable	Doors: Hollow wood	
15. Acceptable	Windows: Vinyl Insulated	
16. Acceptable	Electrical: 110 VAC	
17. Acceptable	HVAC Source: Air exchange ventilation	
18. Acceptable	Smoke Detector: Hard wired with battery back up and light in 2nd floor hallway	
Southeast Bedroom		
19. Acceptable	Closet: Large	
20. Acceptable	Ceiling: Drywall	

20. Acceptable Celling: Drywall



Bob Client 123 Somewhere Street Page 19 of 30

02/21/18 10:22:28 AM

Bedroom (Continued)

21. Acceptable	Walls: Drywall	
22. Acceptable	Floor: Carpet	
23. Acceptable	Doors: Solid wood	
24. Acceptable	Windows: Vinyl Insulated	
25. Acceptable	Electrical: 110 VAC	
26. Acceptable	HVAC Source: Air exchange ventilation	
27. Acceptable	Smoke Detector: Hard wired with battery back up and light in 2nd floor hallway	
Southwest Bedroom		
28. Acceptable	Closet: Large	
29. Acceptable	Ceiling: Drywall	
30. Acceptable	Walls: Drywall	
31. Acceptable	Floor: Hardwood	
32. Acceptable	Doors: Hollow wood	
33. Acceptable	Windows: Vinyl Insulated	
34. Acceptable	Electrical: 110 VAC	
35. Acceptable	HVAC Source: Air exchange ventilation	

36. Acceptable Smoke Detector: Hard wired with battery back up and light in 2nd floor hallway

Kitchen

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection
 Acceptable Functional with no obvious signs of defect.
 Not Present Item not present or not found.
 Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
 Marginal Item is not fully functional and requires repair or servicing.
 Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

1st Floor Kitchen -

1. Acceptable Cooking Appliances: Frigidaire

- 2. Acceptable Disposal: General Electric
- 3. Marginal

nal Dishwasher: Maytag - Properly secure the dishwasher discharge hose so that it creates a "high loop" above the basin drain to minimize food or water backup under dishwasher





Bob Client 123 Somewhere Street Page 20 of 30

02/21/18 10:22:28 AM

Kitchen (Continued)

- 4. Air Gap Present? No
- 5. Acceptable Refrigerator: Amana
- 6. Acceptable Microwave: General Electric
- 7. Marginal Sink: Stainless Steel Chipping at drain
- 8. Acceptable Electrical: 110 VAC GFCI
- 9. Acceptable Plumbing/Fixtures: Stainless Steel
- 10. Acceptable Counter Tops: Solid Surface
- 11. Acceptable Cabinets: Wood Loose cabinet door hinges
- 12. Acceptable Pantry: Large
- 13. Acceptable Ceiling: Drywall
- 14. Acceptable Walls: Drywall
- 15. Acceptable Floor: Ceramic tile
- 16. Acceptable Doors: Hollow wood
- 17. Defective Windows: Vinyl Insulated Insulated glass unit seal failure



18. Acceptable HVAC Source: Air exchange ventilation

Living Space

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

- Acceptable Functional with no obvious signs of defect.
- Not Present Item not present or not found.
- Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.
- Marginal Item is not fully functional and requires repair or servicing.
- Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

1st Floor Living Space -



Bob Client 123 Somewhere Street Page 21 of 30

02/21/18 10:22:28 AM

Living Space (Continued)

1. Marginal

Closet: Various - Missing door glides at bypass closet door in Foyer



2. Acceptable

Ceiling: Drywall Walls: Drywall

Acceptable
 Marginal

Floor: Ceramic tile, Carpet, Hadwood - Worn wood finish in Family room



- 5. Acceptable Doors: Solid wood
- 6. Acceptable Windows: Vinyl Insulated
- 7. Acceptable



- 8. Acceptable
 - HVAC Source: Air exchange ventilation
- 9. Acceptable Smoke Detector: Hard wired with battery back up and light



Bob Client 123 Somewhere Street Page 22 of 30

02/21/18 10:22:28 AM

Laundry Room/Area

NOTE: All definitions listed below refer to the property or item listed as inspected on this report at the time of inspection

Acceptable Functional with no obvious signs of defect.

Not Present Item not present or not found.

Not Inspected Item was unable to be inspected for safety reasons or due to lack of power, inaccessible, or disconnected at time of inspection.

Marginal Item is not fully functional and requires repair or servicing.

Defective Item needs immediate repair or replacement. It is unable to perform its intended function.

Basement Laundry Room/Area -

- 1. Acceptable Ceiling: Exposed framing
- 2. Acceptable Walls: Concrete
- 3. Acceptable Floor: Poured
- 4. Acceptable Doors: Hollow wood
- 5. Acceptable Electrical: 110 VAC
- 6. Acceptable Smoke Detector: Hard wired with battery back up and light
- 7. Acceptable HVAC Source: Air exchange ventilation
- 8. Acceptable Laundry Tub: Concrete
- 9. Acceptable Laundry Tub Drain: Copper
- 10. Acceptable Washer Hose Bib: Gate valves
- 11. Acceptable Washer and Dryer Electrical: 120/240 VAC
- 12. Acceptable Dryer Vent: Metal flex
- 13. Acceptable Washer Drain: Drains to laundry tub
- 14. Acceptable Floor Drain: Surface drain

Final Comments

This is a place to enter any final comments that will appear in the inspection report after the body of the report.



Bob Client 123 Somewhere Street Page 23 of 30

02/21/18 10:22:28 AM

Marginal Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

Lots and Grounds

1. Vegetation: Trees, Shrubs - Keep plantings trimmed away from foundation and roof areas

Exterior

2. 1st Floor Exterior Surface Type: Brick veneer - Some damaged bricks, Recommend sealing brick with penetration sealer products



3. 2nd Floor Exterior Surface Type: Vinyl siding - Damaged front shutter, Chalking noted due to age, One panel needs to be

repositioned at rear elevation



- 4. Trim: Aluminum Chalking noted due to age, Loose nails in areas
- 5. Soffits: Vinyl Loose/sagging at front porch
- 6. Patio Door: Vinyl sliding Resecure loose handle hardware, Screen damage noted
- 7. Windows: Vinyl insulated Reseal caulking at window perimeters at brick window openings





Bob Client 123 Somewhere Street Page 24 of 30

02/21/18 10:22:28 AM

Marginal Summary (Continued)

8. Hose Bibs: Gate - Properly secure fixture(s) to exterior wall with fasteners

Roof

9. Gutters: Aluminum - Loose nails, Sagging gutters at front and rear



10. Leader/Extension: Splash blocks - Splash block(s) not properly installed



Garage

- 11. Attached Garage Walls: Drywall Hole(s) noted in walls
- 12. Attached Garage Floor/Foundation: Poured concrete Minor floor cracks noted-seal cracks
- 13. Attached Garage Electrical: 110 VAC Fluorescent lighting missing covers and lenses

Electrical

- 14. 120 VAC Branch Circuits: Copper and aluminum Evaluation by a licensed electrician is recommended, See aluminum wiring notes below
- 15. Aluminum Wiring: Present at several circuits Aluminum branch wiring has had a history of problems relating to poor connections due to galvanic corrosion, dissimilar metals, brittle conductors and type of aluminum alloy used during the time period of 1965 through 1972. These problems create unsatisfactory conditions at connections and splice locations and therefore create potential fire hazards. Recommend wiring update for aluminum wiring by a licensed electrician, Circuits are recommended to be upgraded with special compression type connectors at splices and branch circuits to reduce the potential risks of aluminum branch wiring.(Cop-Alum Crimp System)




Bob Client 123 Somewhere Street Page 25 of 30

02/21/18 10:22:28 AM

Electrical (Continued)

Aluminum Wiring: (continued)



Attic

16. Attached Garage Attic Roof Framing: 2x3/4 Truss - Wood blocking components missing at chimney perimeter



17. Attached Garage Attic Sheathing: Plywood - Water stains and slight damage present, Areas of sheathing have been repaired



18. Main Attic Sheathing: Plywood - Poor repair at 2 areas near ridge at rear slope - No H clips installed and repair only spanned one truss - Recommend additional support be installed



Bob Client 123 Somewhere Street Page 26 of 30

02/21/18 10:22:28 AM

Attic (Continued)

Sheathing: (continued)



Structure

19. Joists/Trusses: 2x10 - Areas not visible due to ceiling finishes or other obstructions, Framing joist near fireplace chimney shows evidence of previous termite infestation - No repairs required, Seal penetration as required



Basement

- 20. Main Basement Floor: Carpet Carpet stains noted
- 21. Main Basement Electrical: 110 VAC Loose junction boxes, missing and mis-sized covers, extension cord wiring to projector



- 22. Master Bathroom Floor: Laminated flooring Gapping noted in planks
- 23. Master Bathroom Shower/Surround: Ceramic tile Leaking at corner of door frame



Bob Client 123 Somewhere Street Page 27 of 30

02/21/18 10:22:28 AM

Bathroom (Continued)

Shower/Surround: (continued)



- 24. 2nd Floor Hall Bathroom Closet: Large Alignment needed at closet doors
- 25. 2nd Floor Hall Bathroom Floor: Laminated flooring Gapping noted in planks
- 26. 1st Floor Hall Half Bathroom Floor: Ceramic tile Cracked tile noted



Kitchen

27. 1st Floor Kitchen Dishwasher: Maytag - Properly secure the dishwasher discharge hose so that it creates a "high loop" above the basin drain to minimize food or water backup under dishwasher



28. 1st Floor Kitchen Sink: Stainless Steel - Chipping at drain

Living Space

29. 1st Floor Living Space Closet: Various - Missing door glides at bypass closet door in Foyer



Bob Client 123 Somewhere Street Page 28 of 30

02/21/18 10:22:28 AM

Living Space (Continued)

Closet: (continued)



30. 1st Floor Living Space Floor: Ceramic tile, Carpet, Hadwood - Worn wood finish in Family room





Bob Client 123 Somewhere Street Page 29 of 30

02/21/18 10:22:28 AM

Defective Summary

This summary is not the entire report. The complete report may include additional information of concern to the client. It is recommended that the client read the complete report.

Lots and Grounds

1. Porch: Concrete - Settling away from foundation with surface cracks noted



Garage

2. Attached Garage Service Doors: Wood - Wood rot at bottom of door and frame



Heating System

- 3. Basement Heating System Humidifier: General Inoperative Requires service/replacement Plumbing
- 4. Drain Pipes: Cast iron, Copper Pitting cast iron drain piping stack replace affected sections where required









Bob Client 123 Somewhere Street Page 30 of 30

02/21/18 10:22:28 AM

Defective Summary (Continued)

Bathroom

5. 2nd Floor Hall Bathroom Faucets/Traps: Delta fixtures with a metal trap - Leaking shower head, Loose trim rings



Kitchen

6. 1st Floor Kitchen Windows: Vinyl Insulated - Insulated glass unit seal failure

